

GRANT ROAD PHASE 3 & 4 UPDATE

- Design 100% Complete
- Minor demolition/relocation activities on-going
- Utility relocations
 - Southwest Gas → October 2021
 - Century Link (underground cable) → October 2021
 - TEP → October 1, 2021 through March 2022
- Acquisitions on-going (completion estimated prior to construction)
- Project bidding → Spring 2022 (contingent on Utility relocation)
- Construction start → Summer 2022 (contingent on Utility relocation)
- Construction → 18-24 months (tentative)

