

# GRANT ROAD PHASE 3 & 4 UPDATE

- Design 100% Complete
- Minor demolition/relocation activities on-going
- Utility relocations
  - Southwest Gas → Spring 2021
  - Century Link (underground cable) → 2021
  - TEP → October 2021
- Acquisitions on-going (completion estimated prior to construction)
- Project bidding → Spring 2022 (contingent on Utility relocation)
- Construction start → Summer 2022 (contingent on Utility relocation)
- Construction → 18-24 months (tentative)

